



F. No. NESTS/CIVIL/MISCELLANEOUS/398/2022-23

Dated: 26.05.2025

Comp No.: 24873

To,

- a. Nodal Officer, State Tribal Welfare/Development Department/State EMRS Society;
- b. Executive Engineer/s, CPWD; EMRSworks
- c. Zonal Manager/s, EMRS works- B&R, EPIL, HSCL, MANIDCO, MTDC, NPCC, TCIL and WAPCOS,

Subject: Format for Reporting Physical Progress of EMRS Works – Reg.

Sir,

To ensure uniformity in reporting and enable effective tracking of physical progress of EMRS works as submitted by Construction agencies in their **Monthly Progress Reports** and to the NESTS Civil Division team, a **format for reporting physical progress** has been prepared.

Thereafter, it shall be ensured by Construction Agencies that EMRS works progress, as submitted in the Monthly Progress Reports or for any other purpose, shall be in alignment with the prescribed format.

All Construction Agencies are requested to report the physical progress of EMRS projects meticulously in the prescribed format henceforth.

The format for reporting is **enclosed**.

This issues with the approval of the competent authority.

Yours faithfully,

(R.P. Joshi),

Executive Engineer

Copy to:

- i. PS to Commissioner, NESTS
- ii. CCEs, NESTS
- iii. All Technical and Accounts Consultants
- iv. Guard file

Standard List	
S. No	State/UT
1	Andhra Pradesh
2	Arunachal Pradesh
3	Assam
4	Bihar
5	Chhattisgarh
6	Dadra & Nagar Haveli
7	Gujarat
8	Himachal Pradesh
9	Jammu & Kashmir
10	Jharkhand
11	Karnataka
12	Kerala
13	Ladakh
14	Madhya Pradesh
15	Manipur
16	Meghalaya
17	Mizoram
18	Nagaland
19	Odisha
20	Rajasthan
21	Sikkim
22	Telangana
23	Tripura
24	Uttarakhand
25	West Bengal
26	Maharashtra
27	Tamil Nadu
28	Uttar Pradesh

Standard List			
Sl No	State	Block	Zone / Division
1	Andhra Pradesh	Buttayagudem	CE, Vijayawada Zone
2	Andhra Pradesh	Chintur	CE, Vijayawada Zone
3	Andhra Pradesh	Rajavommangi	CE, Vijayawada Zone
4	Andhra Pradesh	Chintapalle	CE, Vijayawada Zone
5	Andhra Pradesh	Gumma Lakshmipuram	CE, Vijayawada Zone
6	Gujarat	Amirgadh	CE, Gandhinagar Zone
7	Gujarat	Jhagadia	CE, Gandhinagar Zone
8	Gujarat	Uchchhal	CE, Gandhinagar Zone
9	Gujarat	Garbada	CE, Gandhinagar Zone
10	Gujarat	Santrampur	CE, Gandhinagar Zone
11	Himachal Pradesh	Brahmaur	CE, Chandigarh Zone
12	Madhya Pradesh	Niwas	CE, Bhopal Zone
13	Madhya Pradesh	Narayananj	CE, Bhopal Zone
14	Madhya Pradesh	Ghughari	CE, Bhopal Zone
15	Madhya Pradesh	Pushparaigarh	CE, Bhopal Zone
16	Madhya Pradesh	Bhimpur	CE, Bhopal Zone
17	Madhya Pradesh	Pansemal	CE, Bhopal Zone
18	Madhya Pradesh	Dhanora	CE, Bhopal Zone
19	Maharashtra	Talasari	CE, Mumbai Zone
20	Maharashtra	Jawhar	CE, Mumbai Zone
21	Maharashtra	Surgana	CE, Nagpur Zone
22	Maharashtra	Navapur	CE, Nagpur Zone
23	Maharashtra	Akkalkuwa	CE, Nagpur Zone
24	Maharashtra	Kalwan	CE, Nagpur Zone
25	Maharashtra	Kurkheda	CE, Nagpur Zone
26	Odisha	Nuagada	CE, Brahmapur Zone
27	Odisha	Tikabali	CE, Brahmapur Zone
28	Odisha	Raikia	CE, Brahmapur Zone
29	Odisha	Daringbadi	CE, Brahmapur Zone
30	Odisha	G. Udayagiri	CE, Brahmapur Zone
31	Odisha	Narayanpatna	CE, Brahmapur Zone
32	Odisha	Kashipur	CE, Brahmapur Zone
33	Odisha	Bissamcuttak	CE, Brahmapur Zone
34	Odisha	Nuagaon (Hatibari)	SE, Sambhalpur Circle
35	Odisha	Brahmani Tarang (Lathikata)	CE, Brahmapur Zone
36	Odisha	Bonaigarh	CE, Brahmapur Zone
37	Rajasthan	Garhi	CE, Jaipur Zone
38	Rajasthan	Bagidora	CE, Jaipur Zone
39	Rajasthan	Sagbara	CE, Jaipur Zone
40	Rajasthan	Dhariawad	CE, Jaipur Zone
41	Rajasthan	Arnod	CE, Jaipur Zone
42	Rajasthan	Jhadol	CE, Jaipur Zone
43	Rajasthan	Lasadiya	CE, Jaipur Zone
44	Rajasthan	Salumbar	CE, Jaipur Zone
45	Rajasthan	Kherwara	CE, Jaipur Zone
46	Telangana	Tekulapalle	CE, Hyderabad Zone
47	Telangana	Sirpur	CE, Hyderabad Zone
48	Telangana	Gundala	CE, Hyderabad Zone
49	Telangana	Utnoor	CE, Hyderabad Zone
50	Telangana	Bayyaram	CE, Hyderabad Zone
51	Telangana	Inderavelly	CE, Hyderabad Zone
52	Telangana	Cherla	CE, Hyderabad Zone

53	Telangana	Dummugudem	CE, Hyderabad Zone
54	Telangana	Mulkalapalle	CE, Hyderabad Zone
55	Telangana	Singareni	CE, Hyderabad Zone
56	Telangana	Kothagudem	CE, Hyderabad Zone
57	Telangana	Gudur	CE, Hyderabad Zone
58	Tripura	Chhamanu	CE, Agartala Zone
59	Tripura	Killa	CE, Agartala Zone
60	Tripura	Rupaichhari	CE, Agartala Zone
61	Tripura	Mungiakumi	CE, Agartala Zone
62	Tripura	Hezamara	CE, Agartala Zone
63	Tripura	Karbuk (Silachari)	CE, Agartala Zone
64	Tripura	Dasda	CE, Agartala Zone

Pending Item Check List (Phase-I)					
Name of EMRS:					
Pending (balance) work only shall be indicated in short					
1	Status updated as on				
2	Physical Progress (Overall)				
3	Target Date of completion				
4	Revised Target Date of Completion				
5	Legends: SH-School, BH-boys hostel, GH-girls hostel, KD-kitchen & dinning, ESS- substation, WD- Warden				
SN.	Civil & Electrical building works	Building wise-Item Pendency		Status of procurement	Likely date of completion
1	Foundation work complete upto plinth Level.				
2	Super structure (RCC)	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
3	super structure (brick work)	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
4	Internal Plaster	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
5	External Plaster	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
6	Flooring, Tiling, Entrace & lab granite works.	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
7	Terrace Water proofing	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
8	Doors, Windows ,ventilators ,Grills , Collapsible gate & Stair Steel frames.				
9	Steel Railing and Aluminium work.				
10	Internal Plumbing				
11	Electrical Wiring				
12	Electrical fitting, switches,sheets,MCBs.				
13	Internal Painting				
14	External painting				
15	Sanitary and water supply fixtures & fittings.				
16	Plinth protection				
17	Assembly & Flag hoisting point.				
18	All Glazing work.				
	Services & Extn. Civil Infra Work				
1	Entrance Gate & Security room				
2	Manholes,Septic Tank & Soak pit				
3	Sump & pump room				
4	External sewerage, drainage & Water Supply line.				
5	Road &pathway				
6	Dressing & Levelling				
7	Compound wall with concertina coil and grills.				
8	All signage				

	Electro-Mechanical Infra Work				
1	LT panels & Associated works				
2	HT panels & Associated works				
3	Transformer				
5	Cable work				
6	Steet Light				
5	Fire fighting & Allied works				
	Furniture & kitchen Equipments				
1	All furniture in School , Hostel & K&D bldgs.				
2	All Kitchen & Dinning equipments				
	Water & Electricity Connections				
1	Electricity				
2	Water				
3	Approach Road				
	CERTIFICATES				
1	Structural Safety				
2	Fire Safety				
3	Occupancy				

Pending Item Check List (Phase-II)

Name of EMRS:

Pending (balance) work only shall be indicated in short

1	Status updated as on				
2	Physical Progress (Overall)				
3	Target Date of completion				
4	Revised Target Date of Completion				
5	Legend: SH-School, BH-boys hostel, GH-girls hostel, KD-kitchen & dinning, ESS- substation, WD- Warden				
SN.	Civil & Electrical building works	Building wise-Pendency items		Status of procurement	Likely date of completion
1	Foundation work complete upto plinth Level.				
2	Super structure (RCC)	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
3	Super structure (Brick Work)	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
4	Internal Plaster	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
5	Internal Plaster	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
5	Flooring, Tiling, Entrace & lab granite works.	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
6	Doors, Windows ,ventilators ,Grills , Collapsible gate & Stair Steel frames.	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
7	Terrace Water Proofing	BH			
		GH			
		Type-III			
		Type-II			
		Principal Qtr			
8	Doors, Windows ,ventilators ,Grills , Collapsible gate & Stair Steel frames.				
10	Steel Railing and Aluminium work.				
10	Internal Plumbing				
11	Electrical Wiring				
12	Electrical fitting, switches,sheets,MCBs.				
13	Internal Painting				
14	External painting				
15	Sanitary and water supply fixtures & fittings.				
16	Plinth protection				
17	Assembly & Flag hoisting point.				
18	All Glazing work.				
	Services & Extn. Civil Infra Work				
1	Entrance Gate & Security room				

2	Manholes,Septic Tank & Soak pit			
3	Sump & pump room			
4	External sewerage, drainage & Water Supply line.			
5	Road & pathway			
6	Dressing & Levelling			
7	Compound wall with concertina coil and grills.			
8	All signage			
	Electro-Mechanical Infra Work			
1	LT panels & Associated works			
2	HT panels & Associated works			
3	Transformer			
5	Cable work			
6	Street Light			
5	Fire fighting & Allied works			
	Furniture & kitchen Equipments			
1	All furniture in School , Hostel & K&D bldgs.			
2	All Kitchen & Dinning equipments			
	Water & Electricity Connections			
1	Electricity			
2	Water			
3	Approach Road			
	CERTIFICATES			
1	Structural Safety			
2	Fire Safety			
3	Occupancy			

Pending Item Check List (Single Phase)

Name of EMRS:

Pending (balance) work only shall be indicated in short

1	Status updated as on				
2	Physical Progress (Overall)				
3	Target Date of completion				
4	Revised Target Date of Completion				
5	Legends: SH-School, BH-boys hostel, GH-girls hostel, KD-kitchen & dinning, ESS- substation, WD- Warden				
SN.	Civil & Electrical building works	Building wise-Pendency items	Status of procurement	Likely date of Start	Likely date of completion
1	Foundation work complete upto plinth Level.				
2	Super structure (RCC)	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
		Type-III			
		Type-II			
	Principal Qtr				
3	super structure (brick work)	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
		Type-III			
		Type-II			
	Principal Qtr				
4	Internal Plaster	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
		Type-III			
		Type-II			
	Principal Qtr				
5	External Plaster	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
		Type-III			
		Type-II			
	Principal Qtr				
6	Flooring, Tiling, Entrace & lab granite works.	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			
		Type-III			
		Type-II			
	Principal Qtr				
SN.	Civil & Electrical building works	Building wise-Pendency items	Status of	Likely date of	Likely date of
7	Terrace Water proofing	SH			
		BH			
		GH			
		KD			
		WD			
		ESS			

		Type-III				
		Type-II				
		Principal Qtr				
8	Doors, Windows, ventilators, Grills, Collapsible gate & Stair Steel frames.					
9	Steel Railing and Aluminium work.					
10	Internal Plumbing					
11	Electrical Wiring					
12	Electrical fitting, switches, sheets, MCBs.					
13	Internal Painting					
14	External painting					
15	Sanitary and water supply fixtures & fittings.					
16	Plinth protection					
17	Assembly & Flag hoisting point.					
18	All Glazing work.					
	Services & Extn. Civil Infra Work					
1	Entrance Gate & Security room					
2	Manholes, Septic Tank & Soak pit					
3	Sump & pump room					
4	External sewerage, drainage & Water Supply line.					
5	Road & pathway					
6	Dressing & Levelling					
7	Compound wall with concertina coil and grills.					
8	All signage					
	Electro-Mechanical Infra Work					
1	LT panels & Associated works					
2	HT panels & Associated works					
3	Transformer					
5	Cable work					
6	Street Light					
5	Fire fighting & Allied works					
	Furniture & kitchen Equipments					
1	All furniture in School, Hostel & K&D bldgs.					
2	All Kitchen & Dining equipments					
	Water & Electricity Connections					
1	Electricity					
2	Water					
3	Approach Road					
	CERTIFICATES					
1	Structural Safety					
2	Fire Safety					
3	Occupancy					

PHYSICAL PROGRESS : Name of EMRS:						
A	Physical Progress (Overall)-Civil, Electrical & Services	Total Weightage -95%				
A-1	Civil & Electrical building works	Building wise-Percentage share		Building wise Weightage	Physical Progress achieved (0 to 100)	Weighted overall Physical Progress
1	Foundation work complete upto plinth Level.	SH	15%	18.00%	100%	2.70%
		BH	15%	16.00%	100%	2.40%
		GH	15%	16.00%	100%	2.40%
		KD	15%	5.50%	100%	0.83%
		WD	15%	1.50%	100%	0.23%
		Principal Qtr	15%	1.00%	100%	0.15%
		Type-III	15%	11.00%	100%	1.65%
		Type-II	15%	6.00%	100%	0.90%
		ESS/Gate/ Guard Room	15%	1%	100%	0.15%
						11.40%
2	Super structure (RCC)	SH	44%	18.00%	100%	7.92%
		BH	44%	16.00%	100%	7.04%
		GH	44%	16.00%	100%	7.04%
		KD	44%	5.50%	100%	2.42%
		WD	44%	1.50%	100%	0.66%
		Principal Qtr	44%	1.00%	100%	0.44%
		Type-III	44%	11.00%	100%	4.84%
		Type-II	44%	6.00%	100%	2.64%
		ESS/Gate/ Guard	44%	1%	100%	0.44%
						33.44%
3	super structure (brick work)	SH	10%	18.00%	100%	1.80%
		BH	10%	16.00%	100%	1.60%
		GH	10%	16.00%	100%	1.60%
		KD	10%	5.50%	100%	0.55%
		Principal Qtr	10%	1.50%	100%	0.15%
		ESS	10%	1.00%	100%	0.10%
		Type-III	10%	11.00%	100%	1.10%
		Type-II	10%	6.00%	100%	0.60%
		ESS/Gate/ Guard Room	10%	1%	100%	0.10%
						7.60%
4	Internal Plaster & External plaster	SH	7%	18.00%	100%	1.26%
		BH	7%	16.00%	100%	1.12%
		GH	7%	16.00%	100%	1.12%
		KD	7%	5.50%	100%	0.39%
		WD	7%	1.50%	100%	0.11%
		Principal Qtr	7%	1.00%	100%	0.07%
		Type-III	7%	11.00%	100%	0.77%
		Type-II	7%	6.00%	100%	0.42%
		ESS/Gate/ Guard	7%	1%	100%	0.07%
						5.32%
5	Flooring, Tiling, Entrance & lab granite works.	SH	9%	18.00%	100%	1.62%
		BH	9%	16.00%	100%	1.44%
		GH	9%	16.00%	100%	1.44%
		KD	9%	5.50%	100%	0.50%
		WD	9%	1.50%	100%	0.14%
		Principal Qtr	9%	1.00%	100%	0.09%
		Type-III	9%	11.00%	100%	0.99%
		Type-II	9%	6.00%	100%	0.54%
		ESS/Gate/ Guard	9%	1%	100%	0.09%
						6.84%
6	Doors, Windows ,ventilators ,Grills , Collapsible gate & Stair Steel frames.Entrance Aluminum work	SH	9%	18.00%	100%	1.62%
		BH	9%	16.00%	100%	1.44%
		GH	9%	16.00%	100%	1.44%
		KD	9%	5.50%	100%	0.50%
		WD	9%	1.50%	100%	0.14%
		Principal Qtr	9%	1.00%	100%	0.09%
		Type-III	9%	11.00%	100%	0.99%
		Type-II	9%	6.00%	100%	0.54%
		ESS/Gate/ Guard	9%	1%	100%	0.09%
						6.84%
7	Water proofing (Sunken & Terrace)	3%		76%	100%	2%
8	Internal & External Painting	3%		76%	100%	2%
	Total Building Works Progress Percentage	100%				76.00%
A-2	Services & external development					
9	Septic Tank , Sump & pump room			2.00%	100%	2.00%

10	Internal Plumbing & Sanitary fixtures & Fittings		2.00%	100%	2.00%	
11	External sewerage, water supply, Manhole, soakpit		2.00%	100%	2.00%	
12	Internal Electrical- Wiring, Switches & Fittings & Fire fighting		5.00%	100%	5.00%	
13	External Electrical- LT, HT , Transformer, Cable & Street light		3.00%	100%	3.00%	
14	Roads, Dressing &levelling, Protection works		3.00%	100%	3.00%	
15	Compound wall with concertina coil and grills.		5.00%	100%	5.00%	
16	Sports		2.00%	100%	2.00%	
	Overall Weightage Physical Progress				24.00%	
B	Furniture & kitchen Equipments	Total Weightage -5%				
1	All furniture in School , Hostel & K&D bldgs.	85%		100%	85.00%	
2	All Kitchen & Dinning equipments	15%		100%	15.00%	
C	Overall Physical Progress	Civil & Electrical	Weightage	Furniture & KE	Weightage	Overall Percentage
		100%	95%	100%	5%	100%
			Fixed as per DPR provision		Progress percentage to be filled up by PSU	

PHYSICAL PROGRESS : Name of EMRS:						
A	Physical Progress (Overall)-Civil, Electrical & Services	Total Weightage -92%				
A-1	Civil & Electrical building works	Building wise-Percentage share		Building wise Weightage	Physical Progress achieved (0 to 100)	Weighted overall Physical Progress
1	Foundation work complete upto plinth Level	BH	15%	19.00%	100%	2.85%
		GH	15%	19.00%	100%	2.85%
		Principal Qtr	15%	3.00%	100%	0.45%
		Type-III	15%	22.00%	100%	3.30%
		Type-II	15%	14.00%	100%	2.10%
						11.55%
2	Super structure (RCC)	BH	44%	19.00%	100%	8.36%
		GH	44%	19.00%	100%	8.36%
		Principal Qtr	44%	3.00%	100%	1.32%
		Type-III	44%	22.00%	100%	9.68%
		Type-II	44%	14.00%	100%	6.16%
						33.88%
3	Super structure (Brick work)	BH	10%	19.00%	100%	1.90%
		GH	10%	19.00%	100%	1.90%
		Principal Qtr	10%	3.00%	100%	0.30%
		Type-III	10%	22.00%	100%	2.20%
		Type-II	10%	14.00%	100%	1.40%
						7.70%
4	Internal & External Plaster	BH	7%	19.00%	100%	1.33%
		GH	7%	19.00%	100%	1.33%
		Principal Qtr	7%	3.00%	100%	0.21%
		Type-III	7%	22.00%	100%	1.54%
		Type-II	7%	14.00%	100%	0.98%
						5.39%
5	Flooring,Tiling ,Entrance and Lab granite work	BH	9%	19.00%	100%	1.71%
		GH	9%	19.00%	100%	1.71%
		Principal Qtr	9%	3.00%	100%	0.27%
		Type-III	9%	22.00%	100%	1.98%
		Type-II	9%	14.00%	100%	1.26%
						6.93%
6	Doors windows Ventilators,Grills, Collapsible door,staircase frames, Entrance, Aluminium door	BH	9%	19.00%	100%	1.71%
		GH	9%	19.00%	100%	1.71%
		KD	9%	3.00%	100%	0.27%
		Type-III	9%	22.00%	100%	1.98%
		Type-II	9%	14.00%	100%	1.26%
						6.93%
7	Water proofing (Sunken & Terrace)	3%		77%	100%	2.31%
8	Internal & External Painting	3%		77%	100%	2.31%
	Total Building Works Progress Percentage	100%				77.00%
A-2	Services & external development					
9	Septic Tank , Sump & pump room			2.00%	100%	2.00%
10	Internal Plumbing & Sanitary fixtures & Fittings			2.00%	100%	2.00%
11	External sewerage, water supply, Manhole, soakpit			3.00%	100%	3.00%
12	Internal Electrical- Wiring, Switches & Fittings & Fire fighting			5.00%	100%	5.00%
13	External Electrical- LT, HT , Transformer, Cable & Street light			3.00%	100%	3.00%
14	Roads, Dressing & levelling, Protection works			3.00%	100%	3.00%
16	Sports			5.00%	100%	5.00%
	Overall Weightage Physical Progress					23.00%
B	Furniture & kitchen Equipments	Total Weightage -8%				
1	All furniture in School , Hostel & K&D bldgs.	85%			100%	85.00%
2	All Kitchen & Dining equipments	15%			100%	15.00%
C	Overall Physical Progress	Civil & Electrical	Weightage	Furniture & KE	Weightage	Overall Percentage
		100%	92%	100%	8%	100%

	Fixed as per DPR provision		Progress percentage to be filled up by PSU
--	----------------------------	--	--

PHYSICAL PROGRESS : Name of EMRS:						
A	Physical Progress (Overall)-Civil, Electrical & Services	Total Weightage -100%				
A-1	Civil & Electrical building works	Building wise-Percentage share		Building wise Weightage	Physical Progress achieved (0 to 100)	Weighted overall Physical Progress
1	Foundation work complete upto plinth Level.	SH	15%	33.00%	100%	4.950%
		BH	15%	15.00%	100%	2.250%
		GH	15%	15.00%	100%	2.250%
		BW	15%	1.25%	100%	0.188%
		GW	15%	1.25%	100%	0.188%
		Kitchen & Dinning	15%	9.00%	100%	1.350%
		ESS/Gate/ Guard Room	15%	1.50%	100%	0.225%
						11.40%
2	Super structure (RCC)	SH	44%	33.00%	100%	14.52%
		BH	44%	15.00%	100%	6.60%
		GH	44%	15.00%	100%	6.60%
		BW	44%	1.25%	100%	0.55%
		GW	44%	1.25%	100%	0.55%
		Kitchen & Dinning	44%	9.00%	100%	3.96%
		ESS/Gate/ Guard Room	44%	1.50%	100%	0.66%
						33.44%
3	super structure (brick work)	SH	10%	33.00%	100%	3.30%
		BH	10%	15.00%	100%	1.50%
		GH	10%	15.00%	100%	1.50%
		BW	10%	1.25%	100%	0.13%
		GW	10%	1.25%	100%	0.13%
		Kitchen & Dinning	10%	9.00%	100%	0.90%
		ESS/Gate/ Guard Room	10%	1.50%	100%	0.15%
						7.60%
4	Internal Plaster & External plaster	SH	7%	33.00%	100%	2.31%
		BH	7%	15.00%	100%	1.05%
		GH	7%	15.00%	100%	1.05%
		BW	7%	1.25%	100%	0.09%
		GW	7%	1.25%	100%	0.09%
		Kitchen & Dinning	7%	9.00%	100%	0.63%
		ESS/Gate/ Guard Room	7%	1.50%	100%	0.11%
						5.32%
5	Flooring, Tiling, Entrance & lab granite works.	SH	9%	33.00%	100%	2.97%
		BH	9%	15.00%	100%	1.35%
		GH	9%	15.00%	100%	1.35%
		BW	9%	1.25%	100%	0.11%
		GW	9%	1.25%	100%	0.11%
		Kitchen &	9%	9.00%	100%	0.81%
		ESS/Gate/ Guard	9%	1.50%	100%	0.14%
						6.84%
6	Doors, Windows ,ventilators ,Grills , Collapsible gate & Stair Steel frames.Entrance Aluminum work	SH	9%	33.00%	100%	2.97%
		BH	9%	15.00%	100%	1.35%
		GH	9%	15.00%	100%	1.35%
		BW	9%	1.25%	100%	0.11%
		GW	9%	1.25%	100%	0.11%
		Kitchen &	9%	9.00%	100%	0.81%
		ESS/Gate/ Guard Room	9%	1.50%	100%	0.14%
						6.84%
7	Water proofing (Sunken & Terrace)	3%		76.00%	100%	2.28%
8	Internal & External Painting	3%		76.00%	100%	2.28%
	Total Building Works weightage Progress Percentage	100%				76.00%
A-2	Services & external development					
9	Septic Tank , Sump & pump room			2.50%	100%	2.50%
10	Internal Plumbing & Sanitary fixtures & Fittings			2.00%	100%	2.00%
11	External sewerage, water supply, Manhole, soakpit			2.50%	100%	2.50%
12	Internal Electrical- Wiring, Switches & Fittings & Fire fighting			5.00%	100%	5.00%
13	External Electrical- LT, HT , Transformer, Cable & Street light			3.00%	100%	3.00%
14	Roads, Dressing & levelling, Protection works			4.00%	100%	4.00%
15	Compound wall with concertina coil and grills.			5.00%	100%	5.00%
	Total Services & development weighted Progress Percentage					24.00%
Overall Physical Progress Percentage						100.00%

	Fixed as per DPR provision		Progress percentage to be filled up by PSU
--	----------------------------	--	--